

**GOVERNMENT OF INDIA  
MINISTRY OF HEALTH AND FAMILY WELFARE  
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**RAJYA SABHA  
UNSTARRED QUESTION NO.3140  
TO BE ANSWERED ON 23<sup>RD</sup> MARCH, 2021**

**UNDER CONSTRUCTION AIIMS IN THE COUNTRY**

**3140 DR. BHAGWAT KARAD:**

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

- (a) the number of All India Institute of Medical Sciences (AIIMS) under construction in the country, State-wise
- (b) the launch date of each project along with the current status of the undergoing projects and
- (c) the time period within which these projects are proposed to be completed along with the current status of each project?

**ANSWER**

**THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND  
FAMILY WELFARE  
(SHRI ASHWINI KUMAR CHOUBEY)**

(a) to (c): Setting up of 22 new AIIMS has been approved under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY), 6 of which at Bhopal, Bhubaneswar, Jodhpur, Patna, Raipur and Rishikesh are already functional. Details of the remaining 16 AIIMS are at Annexure.

**Annexure****DETAILS OF NEW AIIMS (16) UNDER PMSSY**

| S. No. | Location of AIIMS under PMSSY        | Date of Cabinet Approval                           | Approved Outlay (Rs Cr) | Date for completion (target)  | Physical Progress   |
|--------|--------------------------------------|--|-------------------------|---|---|
| 1      | AIIMS, Raebareli                     | 05.02.2009 [RCE was approved by EFC on 22.06.2017] | 823                     | March, 2021   | <ul style="list-style-type: none"> <li>Residential and OPD block completed.</li> <li>Medical College / Hospital Progress – 98%</li> </ul>   |
| 2      | Mangalagiri, Andhra Pradesh          | 07.10.2015   | 1618                    | June, 2021  | <ul style="list-style-type: none"> <li>Progress of construction work:           <ul style="list-style-type: none"> <li>Phase I - OPD Block &amp; Residential Complex: 98%</li> <li>Phase II – Hospital and Academic Campus: 64%</li> </ul> </li> </ul>  |
| 3      | Nagpur, Maharashtra                  | 07.10.2015   | 1577                    | June, 2021  | <ul style="list-style-type: none"> <li>Progress of construction work:           <ul style="list-style-type: none"> <li>Phase I - OPD Block &amp; Residential Complex: 100%</li> <li>Phase II – Hospital and Academic Campus: 86%</li> </ul> </li> </ul> |
| 4      | Kalyani, West Bengal                 | 07.10.2015   | 1754                    | June, 2021  | <ul style="list-style-type: none"> <li>Progress of construction work:           <ul style="list-style-type: none"> <li>Phase I - OPD Block &amp; Residential Complex: 92%</li> <li>Phase II – Hospital and Academic Campus: 84%</li> </ul> </li> </ul>  |
| 5      | Gorakhpur, Uttar Pradesh             | 20.07.2016   | 1011                    | June, 2021  | <ul style="list-style-type: none"> <li>Progress of construction work: 78.9%</li> </ul>  |
| 6      | Bathinda, Punjab.                    | 27.07.2016   | 925                     | June, 2021  | <ul style="list-style-type: none"> <li>Progress of construction work: 78.75%</li> </ul>   |
| 7      | Guwahati, Assam                      | 24.05.2017   | 1123                    | June, 2022  | <ul style="list-style-type: none"> <li>Progress of construction work: 40.12%</li> </ul>   |
| 8      | Bilaspur, Himachal Pradesh           | 03.01.2018   | 1471.04                 | Dec, 2021   | <ul style="list-style-type: none"> <li>Progress of construction work: 54%</li> </ul>  |
| 9      | Madurai, Tamil Nadu                  | 17.12.2018   | 1264                    | Sep, 2022 (Depends on JICA collaboration)                                 | <ul style="list-style-type: none"> <li>Negotiation for loan from Japan International Co-operation Agency (JICA) completed.</li> </ul>   |
| 10     | Darbhanga, Bihar                     | 15.09.2020   | 1264                    | Sep, 2024   | <ul style="list-style-type: none"> <li>Agency for Pre-investment activities appointed.</li> <li>State Govt is required to handover 200 acre encumbrance free land which is still awaited.</li> </ul>  |
| 11     | Samba, Jammu, Jammu & Kashmir        | 10.01.2019   | 1661                    | Jan, 2023   | <ul style="list-style-type: none"> <li>Progress of construction work: 10%</li> </ul>  |
| 12     | Awantipura, Kashmir, Jammu & Kashmir | 10.01.2019   | 1828                    | Jan, 2025   | <ul style="list-style-type: none"> <li>Progress of construction work: 3%</li> </ul>   |
| 13     | Deoghar, Jharkhand                   | 16.05.2018   | 1103                    | March, 2022   | <ul style="list-style-type: none"> <li>Progress of construction work: 30%.</li> </ul>   |
| 14     | Rajkot, Gujarat                      | 10.01.2019   | 1195                    | Oct, 2022   | <ul style="list-style-type: none"> <li>Executing Agency for the main work appointed.</li> <li>Design Consultant appointed.</li> <li>Construction agency for the main work appointed.</li> <li>Construction work started.</li> </ul>                     |
| 15     | Bibinagar, Telangana                 | 17.12.2018   | 1028                    | Sep, 2022   | <ul style="list-style-type: none"> <li>Agency for pre-investment work appointed.</li> <li>Agency for the main work appointed.</li> <li>Design Consultant appointed.</li> </ul>  |
| 16     | Manethi, Haryana                     | 28.02.2019   | 1299                    | Feb, 2023 (Depends on getting encumbrance free land from the State Govt.) | <ul style="list-style-type: none"> <li>Encumbrance free land yet to be handed over by State Govt.</li> </ul>  |